EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drains at B sector main and cross roads in ward no:04
2	Amount of work portion	100 lakhs
3	Estimated Cost	Rs.100.00 lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No 128/2018-19, dt:07/03/2019
6	No and date under which work order issued	No 128/2018-19, dt:07/03/2019
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting EOT	4/06/19
9	Date of receipt of application in the Sub Division office	4/06/19
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	CC M10 for drainbed, CC M20 for EWR, Rccdrain.
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	-
14	Time now applied for	130 days
15	Date of recommanding time 2nd extension	- -
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Asphalt work
18	Probable time required for completion of remaining work	130 days.
19	Cost work charged establishment charged on the work after the expairy original period	- -
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Due to bwssb Kaveri water line work
21	Remarks of the EE and the daily rate of penalty proposed	No Penalty

Ramamurthy

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64

ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 560064

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ